

DOT

FTA

U.S. Department of Transportation

Federal Transit Administration

Quarter 2 (Jan - Mar), FY 2016 Milestone Progress Report

Federal Award Identification Number (FAIN)	
Temporary Application Number	
Award Name	FTA SECTION
Award Status	Active Award / Ready for Closeout
Award Budget Number	1

Part 1: Recipient Information

Name:

Recipient ID	Recipient OST Type	Recipient Alias	Recipient DUNS
1182	Transit Authority		

Part 2: Award Information

Title: FTA SECTION

FAIN	Award Status	Award Type	Date Created	Last Updated Date	From TEAM?
IL-90-X344-01	Active Award / Ready for Closeout	Grant	3/10/2016	4/28/2016	Yes

Funding Source	Section of Statute	CFDA Number	Amount
49 USC ! (FY2005 and prior)		20507	\$82,701,446

Date

Remark This grant is completed.

Milestone Progress FTA Review Remarks

No FTA Review Remarks have been entered.

Milestone Details

Budget Activity Line Item: 12.42.08 - PURCHASE ADP SOFTWARE

Line Item Description: PURCHASE EQUIPMENT TO IMPLEMENT NEW AND UPGRADED DATA PROCESSING SYSTEMS

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
12.42.08	RAIL - ROLLING STOCK (121-00)	PURCHASE ADP SOFTWARE	PURCHASE - ADP SOFTWARE	0

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)	5307-1	20507	\$3,608,243
Non-FTA Amount			\$902,061
Total Eligible Cost			\$4,510,304
Adjustment Amount			\$0
Gross Award Cost			\$4,510,304

Milestone Name: FUNDED COMPLETION

Milestone Description: FUNDED COMPLETION

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
12	7/1/2000		9/30/2010	

Milestone Name: JOB ORDER START

Milestone Description: JOB ORDER START

Revision#	Estimated Completion Date	Revised Completion	Actual Completion	Milestone Progress
-----------	---------------------------	--------------------	-------------------	--------------------

Milestone Description: FUNDED COMPLETION

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
17			3/10/2016	Funded work is completed

Milestone Name: JOB ORDER COMPLETION**Milestone Description: JOB ORDER COMPLETION**

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
16			3/31/2014	

Budget Activity Line Item: -

Line Item Description: This is an operating and planning assistance grant for FY2000.

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
	(PRJBUD)			0

Funding Source	Section of Statute	CFDA Number	Amount
49 USC (FY2005 and prior)		20507	\$0
Non-FTA Amount			\$0
Total Eligible Cost			\$0
Adjustment Amount			\$0
Gross Award Cost			\$0

Milestone Name: Various Projects**Milestone Description: Various Projects**

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
3	5/1/2001		3/30/2003	

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2			1/1/2004	

Milestone Name: JOB ORDER COMPLETION				
Milestone Description: JOB ORDER COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
37	10/1/2000	12/31/2016		

Milestone Name: CONSTRUCTION COMPLETION				
Milestone Description: CONSTRUCTION COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
25	12/30/2001		9/30/2014	

Budget Activity Line Item: 12.42.20 - ACQ MISC EQUIPMENT

Line Item Description: PURCHASE EQUIPMENT AND TOOLS TO REPAIR ROLLING STOCK AND ELEMENTS OF THE INFRASTRUCTURE

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
12.42.20	RAIL - ROLLING STOCK (121-00)	ACQ MISC EQUIPMENT	PURCHASE - MISC EQUIPMENT	0

Funding Source	Section of Statute	CFDA Number	Amount
(FY2005 and prior)		20507	\$320,000
Non-FTA Amount			\$80,000
Total Eligible Cost			\$400,000
Adjustment Amount			\$0

Total Eligible Cost	\$19,732,086
Adjustment Amount	\$0
Gross Award Cost	\$19,732,086

Milestone Name: 01RFP/IFB OUT FOR BID				
Milestone Description: 01RFP/IFB OUT FOR BID				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	6/1/1998		6/1/1998	

Milestone Name: 02CONTRACT AWARDED				
Milestone Description: 02CONTRACT AWARDED				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	8/1/1998		8/1/1998	

Milestone Name: 03FIRST VEHICLE DELIVERED				
Milestone Description: 03FIRST VEHICLE DELIVERED				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	8/1/1999		8/1/1999	

Milestone Name: 04ALL VEHICLES DELIVERED				
Milestone Description: 04ALL VEHICLES DELIVERED				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	5/1/2000		5/1/2000	

Milestone Name: Job Order Start				
Milestone Description: Job Order Start				

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)		20507	\$0
Non-FTA Amount			\$0
Total Eligible Cost			\$0
Adjustment Amount			\$0
Gross Award Cost			\$0

Milestone Name: FUNDED COMPLETION				
Milestone Description: FUNDED COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
28	7/1/1999		3/10/2016	Funded work is completed

Milestone Name: JOB ORDER START				
Milestone Description: JOB ORDER START				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
3	7/1/1998		10/15/1998	

Milestone Name: Design Start				
Milestone Description: Design Start				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2			9/1/2003	

Milestone Name: Design End				
Milestone Description: Design End				
Revision#	Estimated	Revised	Actual	Milestone

Milestone Name: FUNDED COMPLETION				
Milestone Description: FUNDED COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
14	7/1/2003		3/10/2016	Funded work is completed.

Milestone Name: JOB ORDER START				
Milestone Description: JOB ORDER START				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/1998		6/1/1998	

Milestone Name: JOB ORDER COMPLETION				
Milestone Description: JOB ORDER COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
17	10/1/2003		3/10/2016	Funded work is completed.

Budget Activity Line Item: 12.71.11 - OTHER CONTRACTED SERVICES

Line Item Description: PURCHASE MATERIALS OR HIRE CONTRACTOR FOR UPGRADE OF RAIL FACILITIES/SYSTEMS

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
12.71.11	RAIL - ROLLING STOCK (121-00)	OTHER CONTRACTED SERVICES	OTHER - 3RD PARTY	0

Funding Source	Section of Statute	CFDA Number	Amount
49 USC	ula	20507	\$15,662,554

Milestone Name: CONSTRUCTION COMPLETION

Milestone Description: CONSTRUCTION COMPLETION

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
23	9/1/2002		3/30/2013	

Milestone Name: JOB ORDER COMPLETION

Milestone Description: JOB ORDER COMPLETION

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
25	10/1/2003		3/30/2013	

Budget Activity Line Item: 12.72.02 - FORCE ACCT FINAL ENGINEERING

Line Item Description: CTA ENGINEERING TO PROVIDE PROJECT MANAGEMENT AND OVERSIGHT OF IMPROVEMENTS TO RAIL FACILITIES/SYSTEMS

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
12.72.02	RAIL - ROLLING STOCK (121-00)	FORCE ACCT FINAL ENGINEERING	FORCE ACCT FINAL DESIGN	0

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)		20507	\$1,299,517
Non-FTA Amount			\$324,880
Total Eligible Cost			\$1,624,397
Adjustment Amount			\$0
Gross Award Cost			\$1,624,397

Milestone Name: JOB ORDER START

Milestone Description: JOB ORDER START

Revision#	Estimated Completion Date	Revised Completion	Actual Completion	Milestone Progress
-----------	---------------------------	--------------------	-------------------	--------------------

Statute		Number	
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)		20507	\$6,700,445
Non-FTA Amount			\$1,675,111
Total Eligible Cost			\$8,375,556
Adjustment Amount			\$0
Gross Award Cost			\$8,375,556

Milestone Name: JOB ORDER START				
Milestone Description: JOB ORDER START				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/1998		6/1/1998	

Milestone Name: FUNDED COMPLETION				
Milestone Description: FUNDED COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	3/1/2001		12/31/2004	

Milestone Name: JOB ORDER COMPLETION				
Milestone Description: JOB ORDER COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
5	6/1/2001		3/1/2005	

Budget Activity Line Item: 12.72.08 - FORCE ACCT CONSTRUCTION

Line Item Description: CTA FORCES TO PERFORM MAINTENANCE ON THE RAIL FLEET AND MODIFICATIONS TO RAIL FACILITIES/SYSTEMS

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
----------------	----------------------	------------------	----------	----------

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
3	7/1/1998		3/1/1999	

Milestone Name: CONSTRUCTION COMPLETION				
Milestone Description: CONSTRUCTION COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
13	3/1/2002		6/30/2008	

Milestone Name: JOB ORDER COMPLETION				
Milestone Description: JOB ORDER COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
14	10/1/2003		9/30/2008	

Budget Activity Line Item: 11.71.11 - OTHER CONTRACTUAL SERVICES

Line Item Description: PURCHASE MATERIALS OR HIRE CONTRACTOR FOR BUS PASSENGER SYSTEMS/SERVICE INITIATIVES

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
11.71.11	BUS - ROLLING STOCK (111-00)	OTHER CONTRACTUAL SERVICES	OTHER 3RD PARTY CONTRACTUAL SERVICES	0

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)	5307-1	20507	\$7,332,256
Non-FTA Amount			\$1,833,064
Total Eligible Cost			\$9,165,320

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2			1/1/2004	

Milestone Name: JOB ORDER COMPLETION				
Milestone Description: JOB ORDER COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
36	10/1/2000		3/10/2016	Funded work is completed

Milestone Name: CONSTRUCTION COMPLETION				
Milestone Description: CONSTRUCTION COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
24	12/30/2002		9/30/2014	

Budget Activity Line Item: 12.73.00 - CONTINGENCIES
--

Line Item Description: CONTINGENCIES

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
12.73.00	RAIL - ROLLING STOCK (121-00)	CONTINGENCIES	CONTINGENCIES	0

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)		20507	\$4,932,812
Non-FTA Amount			\$1,233,203
Total Eligible Cost			\$6,166,015
Adjustment Amount			\$0

Total Eligible Cost	\$3,362,500
Adjustment Amount	\$0
Gross Award Cost	\$3,362,500

Milestone Name: FUNDED COMPLETION				
Milestone Description: FUNDED COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
5	7/1/1999		10/30/2005	

Milestone Name: JOB ORDER START				
Milestone Description: JOB ORDER START				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/1998		6/1/1998	

Milestone Name: JOB ORDER COMPLETION				
Milestone Description: JOB ORDER COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
11	10/1/1999		12/30/2005	

Budget Activity Line Item: 12.76.94 - REAL ESTATE APPRAISAL
Line Item Description: ACQUIRE LAND FOR STATION RECONSTRUCTION

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
12.76.94	RAIL - ROLLING STOCK (121-00)	REAL ESTATE APPRAISAL	REAL ESTATE APPRAISAL	0

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula		20507	\$8,000

ROLLING
STOCK (121-
00)

ADMINISTRATION
(RAIL)

ADMINISTRATION
(RAIL)

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)		20507	\$4,085,837
Non-FTA Amount			\$1,021,459
Total Eligible Cost			\$5,107,296
Adjustment Amount			\$0
Gross Award Cost			\$5,107,296

Milestone Name: JOB ORDER START				
Milestone Description: JOB ORDER START				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/1998		6/1/1998	

Milestone Name: FUNDED COMPLETION				
Milestone Description: FUNDED COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
12	7/1/2003		12/30/2012	

Milestone Name: JOB ORDER COMPLETION				
Milestone Description: JOB ORDER COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
12	10/1/2003		3/30/2013	

Budget Activity Line Item: 12.42.07 - PURCHASE ADP HARDWARE

Budget Activity Line Item: 11.72.02 - FORCE ACCOUNT-FINAL ENGRG

Line Item Description: CTA ENGINEERING TO PROVIDE PROJECT MANAGEMENT AND OVERSIGHT OF IMPROVEMENTS FOR BUS PASSENGER SYSTEMS/FACILITIES/SERVICE INITIATIVES

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
11.72.02	BUS - ROLLING STOCK (111-00)	FORCE ACCOUNT-FINAL ENGRG	FORCE ACCOUNT - FINAL DESIGN	0

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)		20507	\$527,578
Non-FTA Amount			\$131,895
Total Eligible Cost			\$659,473
Adjustment Amount			\$0
Gross Award Cost			\$659,473

Milestone Name: FUNDED COMPLETION

Milestone Description: FUNDED COMPLETION

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
28	7/1/2000		3/10/2016	Funded work is completed.

Milestone Name: JOB ORDER START

Milestone Description: JOB ORDER START

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
4	7/1/1998		10/1/1998	

Milestone Name: Design Start

Milestone Description: Design Start

Gross Award Cost	\$5,859,800
-------------------------	--------------------

Milestone Name: JOB ORDER START
Milestone Description: JOB ORDER START

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/1998		7/1/1998	

Milestone Name: FUNDED COMPLETION
Milestone Description: FUNDED COMPLETION

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/2000		7/1/2000	

Milestone Name: JOB ORDER COMPLETION
Milestone Description: JOB ORDER COMPLETION

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
3	10/1/2000		9/1/2002	