

DOT

FTA

U.S. Department of Transportation

Federal Transit Administration

Quarter 2 (Jan - Mar), FY 2016 Milestone Progress Report

Federal Award Identification Number (FAIN)	
Temporary Application Number	
Award Name	FTA SECTION
Award Status	Active Award / Ready for Closeout
Award Budget Number	1

Part 1: Recipient Information

Name:

Recipient ID	Recipient OST Type	Recipient Alias	Recipient DUNS
1182	Transit Authority		

Part 2: Award Information

Title: FTA SECTION

FAIN	Award Status	Award Type	Date Created	Last Updated Date	From TEAM?
IL-90-X344-01	Active Award / Ready for Closeout	Grant	3/10/2016	4/28/2016	Yes

Funding Source	Section of Statute	CFDA Number	Amount
49 USC (FY2005 and prior)		20507	\$82,701,446

Local	\$20,675,362
State	\$0
Other Federal	\$0
Total Eligible Cost	\$103,376,808
Adjustment Amount	\$0
Gross Award Cost	\$103,376,808

Part 3: Milestone Progress Report Information

Milestone Progress Report Details

Report Type	Report Period	Final Report?	Report Period Begin Date	Report Period End Date	Report Due Date	Submission Date
Quarterly	Quarter 2 (Jan - Mar), FY 2016	Yes	1/1/2016	3/10/2016	3/10/2016	3/10/2016

Status Log

Previous Status	New Status	Change Date	Change By
Work in Progress	Submitted	3/10/2016	Stanley Pruitt

Milestone Progress Overview Remarks

Remark By Stanley Pruitt	
Remark Type	Award Overview
Remark Date	4/26/2016
Remark	This grant is in close out phase.

Remark By Stanley Pruitt	
Remark Type	Award Overview
Remark	3/10/2016

Date	
Remark	This grant is completed.

Milestone Progress FTA Review Remarks

No FTA Review Remarks have been entered.

Milestone Details

Budget Activity Line Item: 12.42.08 - PURCHASE ADP SOFTWARE

Line Item Description: PURCHASE EQUIPMENT TO IMPLEMENT NEW AND UPGRADED DATA PROCESSING SYSTEMS

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
12.42.08	RAIL - ROLLING STOCK (121-00)	PURCHASE ADP SOFTWARE	PURCHASE - ADP SOFTWARE	0

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)	5307-1	20507	\$3,608,243
Non-FTA Amount			\$902,061
Total Eligible Cost			\$4,510,304
Adjustment Amount			\$0
Gross Award Cost			\$4,510,304

Milestone Name: FUNDED COMPLETION				
Milestone Description: FUNDED COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
12	7/1/2000		9/30/2010	

Milestone Name: JOB ORDER START				
Milestone Description: JOB ORDER START				
Revision#	Estimated Completion Date	Revised Completion	Actual Completion	Milestone Progress

	Date	Date	Remarks
2	7/1/1998	6/1/1998	

Milestone Name: JOB ORDER COMPLETION				
Milestone Description: JOB ORDER COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
19	10/1/2000		12/31/2010	

Budget Activity Line Item: 12.93.08 - CONSTRUCT SIGNAGE

Line Item Description: This is an operating and planning assistance grant for FY2000.

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
12.93.08	RAIL - ROLLING STOCK (121-00)	CONSTRUCT SIGNAGE	CONSTRUCT SIGNAGE	0

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)	5307-1	20507	\$3,520,174
Non-FTA Amount			\$880,044
Total Eligible Cost			\$4,400,218
Adjustment Amount			\$0
Gross Award Cost			\$4,400,218

Milestone Name: JOB ORDER START				
Milestone Description: JOB ORDER START				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2			6/1/1998	

Milestone Name: FUNDED COMPLETION

Milestone Description: FUNDED COMPLETION

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
17			3/10/2016	Funded work is completed

Milestone Name: JOB ORDER COMPLETION

Milestone Description: JOB ORDER COMPLETION

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
16			3/31/2014	

Budget Activity Line Item: -

Line Item Description: This is an operating and planning assistance grant for FY2000.

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
	(PRJBUD)			0

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)		20507	\$0
Non-FTA Amount			\$0
Total Eligible Cost			\$0
Adjustment Amount			\$0
Gross Award Cost			\$0

Milestone Name: Various Projects

Milestone Description: Various Projects

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
3	5/1/2001		3/30/2003	

Budget Activity Line Item: 11.72.08 - FORCE ACCOUNT-CONSTRUCTION

Line Item Description: CTA FORCES TO PERFORM MAINTENANCE ON THE BUS FLEET AND MODIFICATIONS TO BUS PASSENGER SYSTEMS

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
11.72.08	BUS - ROLLING STOCK (111-00)	FORCE ACCOUNT-CONSTRUCTION	FORCE ACCOUNT - CONSTRUCTION	0

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)	5307-1	20507	\$2,907,186
Non-FTA Amount			\$726,797
Total Eligible Cost			\$3,633,983
Adjustment Amount			\$0
Gross Award Cost			\$3,633,983

Milestone Name: FUNDED COMPLETION

Milestone Description: FUNDED COMPLETION

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
27	7/1/2000		3/10/2016	Funded work is completed.

Milestone Name: JOB ORDER START

Milestone Description: JOB ORDER START

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/1998		10/15/1998	

Milestone Name: Construction Start

Milestone Description: Construction Start

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2			1/1/2004	

Milestone Name: JOB ORDER COMPLETION				
Milestone Description: JOB ORDER COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
37	10/1/2000	12/31/2016		

Milestone Name: CONSTRUCTION COMPLETION				
Milestone Description: CONSTRUCTION COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
25	12/30/2001		9/30/2014	

Budget Activity Line Item: 12.42.20 - ACQ MISC EQUIPMENT

Line Item Description: PURCHASE EQUIPMENT AND TOOLS TO REPAIR ROLLING STOCK AND ELEMENTS OF THE INFRASTRUCTURE

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
12.42.20	RAIL - ROLLING STOCK (121-00)	ACQ MISC EQUIPMENT	PURCHASE - MISC EQUIPMENT	0

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)		20507	\$320,000
Non-FTA Amount			\$80,000
Total Eligible Cost			\$400,000
Adjustment Amount			\$0

Gross Award Cost	\$400,000
-------------------------	------------------

Milestone Name: FUNDED COMPLETION				
Milestone Description: FUNDED COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/1999		7/1/1999	

Milestone Name: JOB ORDER START				
Milestone Description: JOB ORDER START				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/1998		10/1/1998	

Milestone Name: JOB ORDER COMPLETION				
Milestone Description: JOB ORDER COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
3	10/1/1999		12/1/2002	

Budget Activity Line Item: 11.12.01 - BUY REPLACEMENT 40-FT BUS

Line Item Description: PURCHASE UP TO 80 BUSES FOR CTA'S BUS FLEET

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
11.12.01	BUS - ROLLING STOCK (111-00)	BUY REPLACEMENT 40-FT BUS	BUY REPLACEMENT 40-FT BUS	80

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)		20507	\$15,785,669
Non-FTA Amount			\$3,946,417

Total Eligible Cost	\$19,732,086
Adjustment Amount	\$0
Gross Award Cost	\$19,732,086

Milestone Name: 01RFP/IFB OUT FOR BID				
Milestone Description: 01RFP/IFB OUT FOR BID				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	6/1/1998		6/1/1998	

Milestone Name: 02CONTRACT AWARDED				
Milestone Description: 02CONTRACT AWARDED				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	8/1/1998		8/1/1998	

Milestone Name: 03FIRST VEHICLE DELIVERED				
Milestone Description: 03FIRST VEHICLE DELIVERED				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	8/1/1999		8/1/1999	

Milestone Name: 04ALL VEHICLES DELIVERED				
Milestone Description: 04ALL VEHICLES DELIVERED				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	5/1/2000		5/1/2000	

Milestone Name: Job Order Start				
Milestone Description: Job Order Start				

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
1			6/1/1998	

Milestone Name: 05CONTRACT COMPLETE
Milestone Description: 05CONTRACT COMPLETE

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
3	8/1/2000		12/1/2002	

Milestone Name: JOB ORDER COMPLETION
Milestone Description: JOB ORDER COMPLETION

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
19			12/30/2011	

Milestone Name: FUNDED COMPLETION
Milestone Description: FUNDED COMPLETION

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
13			9/30/2011	

Budget Activity Line Item: 11.71.02 - FINAL DESIGN/ENGRG SERVICES

Line Item Description: ENGINEERING CONSULTANT TO DESIGN BUS FACILITY

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
11.71.02	BUS - ROLLING STOCK (111-00)	FINAL DESIGN/ENGRG SERVICES	FINAL DESIGN SERVICES - 3RD PARTY	0

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)		20507	\$0
Non-FTA Amount			\$0
Total Eligible Cost			\$0
Adjustment Amount			\$0
Gross Award Cost			\$0

Milestone Name: FUNDED COMPLETION				
Milestone Description: FUNDED COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
28	7/1/1999		3/10/2016	Funded work is completed

Milestone Name: JOB ORDER START				
Milestone Description: JOB ORDER START				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
3	7/1/1998		10/15/1998	

Milestone Name: Design Start				
Milestone Description: Design Start				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2			9/1/2003	

Milestone Name: Design End				
Milestone Description: Design End				
Revision#	Estimated	Revised	Actual	Milestone

Completion Date	Completion Date	Completion Date	Progress Remarks
2		1/1/2004	

Milestone Name: JOB ORDER COMPLETION				
Milestone Description: JOB ORDER COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
33	10/1/1999		3/10/2016	Funded work is completed

Budget Activity Line Item: 12.71.02 - FINAL DESIGN/ENGINEERING SVCS

Line Item Description: ENGINEERING CONSULTANT TO WORK ON IMPROVEMENTS OF RAIL SYSTEMS/FACILITIES

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
12.71.02	RAIL - ROLLING STOCK (121-00)	FINAL DESIGN/ENGINEERING SVCS	FINAL DESIGN - 3RD PARTY	0

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)		20507	\$1,706,069
Non-FTA Amount			\$426,517
Total Eligible Cost			\$2,132,586
Adjustment Amount			\$0
Gross Award Cost			\$2,132,586

Milestone Name: COMPLETE PLANS & SPECS				
Milestone Description: COMPLETE PLANS & SPECS				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/1998		7/1/1998	

Milestone Name: FUNDED COMPLETION				
Milestone Description: FUNDED COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
14	7/1/2003		3/10/2016	Funded work is completed.

Milestone Name: JOB ORDER START				
Milestone Description: JOB ORDER START				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/1998		6/1/1998	

Milestone Name: JOB ORDER COMPLETION				
Milestone Description: JOB ORDER COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
17	10/1/2003		3/10/2016	Funded work is completed.

Budget Activity Line Item: 12.71.11 - OTHER CONTRACTED SERVICES

Line Item Description: PURCHASE MATERIALS OR HIRE CONTRACTOR FOR UPGRADE OF RAIL FACILITIES/SYSTEMS

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
12.71.11	RAIL - ROLLING STOCK (121-00)	OTHER CONTRACTED SERVICES	OTHER - 3RD PARTY	0

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula	5307-1	20507	\$15,662,554

(FY2005 and prior)	
Non-FTA Amount	\$3,915,637
Total Eligible Cost	\$19,578,191
Adjustment Amount	\$0
Gross Award Cost	\$19,578,191

Milestone Name: COMPLETE PLANS & SPECS				
Milestone Description: COMPLETE PLANS & SPECS				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/1998		7/1/1998	

Milestone Name: FUNDED COMPLETION				
Milestone Description: FUNDED COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
20	7/1/2003		12/30/2012	

Milestone Name: JOB ORDER START				
Milestone Description: JOB ORDER START				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/1998		6/1/1998	

Milestone Name: CONSTRUCTION START				
Milestone Description: CONSTRUCTION START				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
3	7/1/1998		3/1/1999	

Milestone Name: CONSTRUCTION COMPLETION				
Milestone Description: CONSTRUCTION COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
23	9/1/2002		3/30/2013	

Milestone Name: JOB ORDER COMPLETION				
Milestone Description: JOB ORDER COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
25	10/1/2003		3/30/2013	

Budget Activity Line Item: 12.72.02 - FORCE ACCT FINAL ENGINEERING

Line Item Description: CTA ENGINEERING TO PROVIDE PROJECT MANAGEMENT AND OVERSIGHT OF IMPROVEMENTS TO RAIL FACILITIES/SYSTEMS

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
12.72.02	RAIL - ROLLING STOCK (121-00)	FORCE ACCT FINAL ENGINEERING	FORCE ACCT FINAL DESIGN	0

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)		20507	\$1,299,517
Non-FTA Amount			\$324,880
Total Eligible Cost			\$1,624,397
Adjustment Amount			\$0
Gross Award Cost			\$1,624,397

Milestone Name: JOB ORDER START				
Milestone Description: JOB ORDER START				
Revision#	Estimated Completion Date	Revised Completion	Actual Completion	Milestone Progress

	Date	Date	Remarks
2	7/1/1998	6/1/1998	

Milestone Name: COMPLETE PLANS & SPECS				
Milestone Description: COMPLETE PLANS & SPECS				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/1998		7/1/1998	

Milestone Name: FUNDED COMPLETION				
Milestone Description: FUNDED COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
18	7/1/2003		3/10/2016	Funded work is completed.

Milestone Name: JOB ORDER COMPLETION				
Milestone Description: JOB ORDER COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
20	10/1/2003	3/30/2016		

Budget Activity Line Item: 12.14.21 - REHAB/REBUILD RAPID RAIL CARS

Line Item Description: HIRE CONTRACTOR TO REHAB/REBUILD RAPID TRANSIT CARS

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
12.14.21	RAIL - ROLLING STOCK (121-00)	REHAB/REBUILD RAPID RAIL CARS	HEAVY RAIL CARS	330

Funding Source	Section of	CFDA	Amount
----------------	------------	------	--------

	Statute	Number	
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)	5307-1	20507	\$6,700,445
Non-FTA Amount			\$1,675,111
Total Eligible Cost			\$8,375,556
Adjustment Amount			\$0
Gross Award Cost			\$8,375,556

Milestone Name: JOB ORDER START				
Milestone Description: JOB ORDER START				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/1998		6/1/1998	

Milestone Name: FUNDED COMPLETION				
Milestone Description: FUNDED COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	3/1/2001		12/31/2004	

Milestone Name: JOB ORDER COMPLETION				
Milestone Description: JOB ORDER COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
5	6/1/2001		3/1/2005	

Budget Activity Line Item: 12.72.08 - FORCE ACCT CONSTRUCTION

Line Item Description: CTA FORCES TO PERFORM MAINTENANCE ON THE RAIL FLEET AND MODIFICATIONS TO RAIL FACILITIES/SYSTEMS

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
-------------	-------------------	------------------	----------	----------

12.72.08 RAIL - ROLLING FORCE ACCT FORCE ACCT
 STOCK (121-00) CONSTRUCTION CONSTRUCTION 0

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)	5307-1	20507	\$6,127,266
Non-FTA Amount			\$1,531,817
Total Eligible Cost			\$7,659,083
Adjustment Amount			\$0
Gross Award Cost			\$7,659,083

Milestone Name: COMPLETE PLANS & SPECS				
Milestone Description: COMPLETE PLANS & SPECS				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/1998		7/1/1998	

Milestone Name: FUNDED COMPLETION				
Milestone Description: FUNDED COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
9	7/1/2003		6/30/2008	

Milestone Name: JOB ORDER START				
Milestone Description: JOB ORDER START				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/1998		6/1/1998	

Milestone Name: CONSTRUCTION START				
Milestone Description: CONSTRUCTION START				

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
3	7/1/1998		3/1/1999	

Milestone Name: CONSTRUCTION COMPLETION				
Milestone Description: CONSTRUCTION COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
13	3/1/2002		6/30/2008	

Milestone Name: JOB ORDER COMPLETION				
Milestone Description: JOB ORDER COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
14	10/1/2003		9/30/2008	

Budget Activity Line Item: 11.71.11 - OTHER CONTRACTUAL SERVICES

Line Item Description: PURCHASE MATERIALS OR HIRE CONTRACTOR FOR BUS PASSENGER SYSTEMS/SERVICE INITIATIVES

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
11.71.11	BUS - ROLLING STOCK (111-00)	OTHER CONTRACTUAL SERVICES	OTHER 3RD PARTY CONTRACTUAL SERVICES	0

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)	5307-1	20507	\$7,332,256
Non-FTA Amount			\$1,833,064
Total Eligible Cost			\$9,165,320

Adjustment Amount	\$0
Gross Award Cost	\$9,165,320

Milestone Name: FUNDED COMPLETION				
Milestone Description: FUNDED COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
29	7/1/2000		3/10/2016	Funded work is completed

Milestone Name: JOB ORDER START				
Milestone Description: JOB ORDER START				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
3	7/1/1998		10/1/1998	

Milestone Name: Design Start				
Milestone Description: Design Start				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
1			5/1/2000	

Milestone Name: Design End				
Milestone Description: Design End				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2			9/1/2003	

Milestone Name: Construction Start				
Milestone Description: Construction Start				

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2			1/1/2004	

Milestone Name: JOB ORDER COMPLETION				
Milestone Description: JOB ORDER COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
36	10/1/2000		3/10/2016	Funded work is completed

Milestone Name: CONSTRUCTION COMPLETION				
Milestone Description: CONSTRUCTION COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
24	12/30/2002		9/30/2014	

Budget Activity Line Item: 12.73.00 - CONTINGENCIES
Line Item Description: CONTINGENCIES

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
12.73.00	RAIL - ROLLING STOCK (121-00)	CONTINGENCIES	CONTINGENCIES 0	

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)	5307-1	20507	\$4,932,812
Non-FTA Amount			\$1,233,203
Total Eligible Cost			\$6,166,015
Adjustment Amount			\$0

Gross Award Cost	\$6,166,015
-------------------------	--------------------

Milestone Name: JOB ORDER START				
Milestone Description: JOB ORDER START				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/1998		6/1/1998	

Milestone Name: FUNDED COMPLETION				
Milestone Description: FUNDED COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/2001		12/9/2005	

Milestone Name: JOB ORDER COMPLETION				
Milestone Description: JOB ORDER COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	10/1/2001		3/30/2006	

Budget Activity Line Item: 12.14.40 - REHAB/REBUILD SPARE PARTS
--

Line Item Description: PURCHASE COMPONENTS FOR THE RAIL FLEET

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
12.14.40	RAIL - ROLLING STOCK (121-00)	REHAB/REBUILD SPARE PARTS	REHAB/REBUILD SPARE PARTS	0

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)	5307-1	20507	\$2,690,000
Non-FTA Amount			\$672,500

Total Eligible Cost	\$3,362,500
Adjustment Amount	\$0
Gross Award Cost	\$3,362,500

Milestone Name: FUNDED COMPLETION				
Milestone Description: FUNDED COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
5	7/1/1999		10/30/2005	

Milestone Name: JOB ORDER START				
Milestone Description: JOB ORDER START.				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/1998		6/1/1998	

Milestone Name: JOB ORDER COMPLETION				
Milestone Description: JOB ORDER COMPLETION.				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
11	10/1/1999		12/30/2005	

Budget Activity Line Item: 12.76.94 - REAL ESTATE APPRAISAL

Line Item Description: ACQUIRE LAND FOR STATION RECONSTRUCTION

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
12.76.94	RAIL - ROLLING STOCK (121-00)	REAL ESTATE APPRAISAL	REAL ESTATE APPRAISAL	0

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula	5307-1	20507	\$8,000

(FY2005 and prior)	
Non-FTA Amount	\$2,000
Total Eligible Cost	\$10,000
Adjustment Amount	\$0
Gross Award Cost	\$10,000

Milestone Name: FUNDED COMPLETION				
Milestone Description: FUNDED COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
14	7/1/1999		3/10/2016	Funded work is completed.

Milestone Name: JOB ORDER START				
Milestone Description: JOB ORDER START				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/1998		6/1/1998	

Milestone Name: JOB ORDER COMPLETION				
Milestone Description: JOB ORDER COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
17	10/1/1999		3/10/2016	Funded work is completed.

Budget Activity Line Item: 12.79.00 - PROJECT ADMINISTRATION (RAIL)
--

Line Item Description: SUPPORTING SERVICES

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
12.79.00	RAIL -	PROJECT	PROJECT	0

ROLLING
STOCK (121-
00)

ADMINISTRATION
(RAIL)

ADMINISTRATION
(RAIL)

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)		20507	\$4,085,837
Non-FTA Amount			\$1,021,459
Total Eligible Cost			\$5,107,296
Adjustment Amount			\$0
Gross Award Cost			\$5,107,296

Milestone Name: JOB ORDER START				
Milestone Description: JOB ORDER START				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/1998		6/1/1998	

Milestone Name: FUNDED COMPLETION				
Milestone Description: FUNDED COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
12	7/1/2003		12/30/2012	

Milestone Name: JOB ORDER COMPLETION				
Milestone Description: JOB ORDER COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
12	10/1/2003		3/30/2013	

Budget Activity Line Item: 12.42.07 - PURCHASE ADP HARDWARE

Line Item Description: PURCHASE COMPUTER SYSTEMS

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
12.42.07	RAIL - ROLLING STOCK (121-00)	PURCHASE ADP HARDWARE	PURCHASE - ADP HARDWARE	0

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)		20507	\$800,000
Non-FTA Amount			\$200,000
Total Eligible Cost			\$1,000,000
Adjustment Amount			\$0
Gross Award Cost			\$1,000,000

Milestone Name: JOB ORDER START				
Milestone Description: JOB ORDER START				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/1998		7/1/1998	

Milestone Name: FUNDED COMPLETION				
Milestone Description: FUNDED COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/2000		7/1/2000	

Milestone Name: JOB ORDER COMPLETION				
Milestone Description: JOB ORDER COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	10/1/2000		10/1/2000	

Budget Activity Line Item: 11.72.02 - FORCE ACCOUNT-FINAL ENGRG

Line Item Description: CTA ENGINEERING TO PROVIDE PROJECT MANAGEMENT AND OVERSIGHT OF IMPROVEMENTS FOR BUS PASSENGER SYSTEMS/FACILITIES/SERVICE INITIATIVES

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
11.72.02	BUS - ROLLING STOCK (111-00)	FORCE ACCOUNT-FINAL ENGRG	FORCE ACCOUNT - FINAL DESIGN	0

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)		20507	\$527,578
Non-FTA Amount			\$131,895
Total Eligible Cost			\$659,473
Adjustment Amount			\$0
Gross Award Cost			\$659,473

Milestone Name: FUNDED COMPLETION

Milestone Description: FUNDED COMPLETION

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
28	7/1/2000		3/10/2016	Funded work is completed.

Milestone Name: JOB ORDER START

Milestone Description: JOB ORDER START

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
4	7/1/1998		10/1/1998	

Milestone Name: Design Start

Milestone Description: Design Start

Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
1			5/1/2000	

Milestone Name: Design End				
Milestone Description: Design End				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2			9/1/2003	

Milestone Name: JOB ORDER COMPLETION				
Milestone Description: JOB ORDER COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
35	3/30/2003		3/10/2016	Funded work is completed

Budget Activity Line Item: 11.14.40 - REBUILD SPARE PARTS

Line Item Description: PURCHASE COMPONENTS FOR BUS FLEET

Line Item #	Scope Name / Code	Custom Item Name	Activity	Quantity
11.14.40	BUS - ROLLING STOCK (111-00)	REBUILD SPARE PARTS	REHAB/REBUILD SPARE PARTS	0

Funding Source	Section of Statute	CFDA Number	Amount
49 USC 5307 - Urbanized Area Formula (FY2005 and prior)		20507	\$4,687,840
Non-FTA Amount			\$1,171,960
Total Eligible Cost			\$5,859,800
Adjustment Amount			\$0

Gross Award Cost	\$5,859,800
-------------------------	--------------------

Milestone Name: JOB ORDER START				
Milestone Description: JOB ORDER START				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/1998		7/1/1998	

Milestone Name: FUNDED COMPLETION				
Milestone Description: FUNDED COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
2	7/1/2000		7/1/2000	

Milestone Name: JOB ORDER COMPLETION				
Milestone Description: JOB ORDER COMPLETION				
Revision#	Estimated Completion Date	Revised Completion Date	Actual Completion Date	Milestone Progress Remarks
3	10/1/2000		9/1/2002	