

**Sample Renovation Recordkeeping Checklist** Form Approved OMB No. 2070-0195 Expires x/xx/24

Name of Firm: \_\_\_\_\_

Date and Location of Renovation: \_\_\_\_\_

Brief Description of Renovation: \_\_\_\_\_

Name of Assigned Renovator: \_\_\_\_\_

Name(s) of Trained Worker(s), if used: \_\_\_\_\_

Name of Dust Sampling Technician,  
Inspector, or Risk Assessor, if used: \_\_\_\_\_

Copies of renovator and dust sampling technician qualifications (training certificates, certifications) on file.

Certified renovator provided training to workers on (check all that apply):

Posting warning signs  Setting up plastic containment barriers

Maintaining containment  Avoiding spread of dust to adjacent areas

Waste handling  Post-renovation cleaning

Test kit or test results from an EPA-recognized laboratory on collected paint chip sample, used by certified renovator to determine whether lead was present on components affected by renovation (identify method used, type of test kit used (if applicable), laboratory used to conduct paint chip analysis, describe sampling locations and results): \_\_\_\_\_

Warning signs posted at entrance to work area.

Work area contained to prevent spread of dust and debris

All objects in the work area removed or covered (interiors)

HVAC ducts in the work area closed and covered (interiors)

Windows in the work area closed (interiors)

Windows in and within 20 feet of the work area closed (exteriors)

Doors in the work area closed and sealed (interiors)

Doors in and within 20 feet of the work area closed and sealed (exteriors)

Doors that must be used in the work area covered to allow passage but prevent spread of dust

Floors in the work area covered with taped-down plastic (interiors)

Ground covered by plastic extending 10 feet from work area—plastic anchored to building and weighed down by heavy objects (exteriors)

Vertical containment installed if property line prevents 10 feet of ground covering, or if necessary to prevent migration of dust and debris to adjacent property (exteriors)

Waste contained on-site and while being transported off-site.

Work site properly cleaned after renovation

All chips and debris picked up, protective sheeting misted, folded dirty side inward, and taped for removal

Work area surfaces and objects cleaned using HEPA vacuum and/or wet cloths or mops (interiors)

Certified renovator performed post-renovation cleaning verification (describe results, including the number of wet and dry cloths used): \_\_\_\_\_

If dust clearance testing was performed instead, attach a copy of report

I certify under penalty of law that the above information is true and complete.

\_\_\_\_\_  
Name and title

\_\_\_\_\_  
Date

This collection of information is approved by OMB under the Paperwork Reduction Act, 44 U.S.C. 3501 et seq. (OMB Control No. 2070-0195). Responses to this collection of information are mandatory (40 CFR 745). An agency may not conduct or sponsor, and a person is not required to respond to, a collection of information unless it displays a currently valid OMB control number. The public reporting and recordkeeping burden for this collection of information is estimated to range from 4.5 to 7 hours per response. Send comments on the Agency's need for this information, the accuracy of the provided burden estimates and any suggested methods for minimizing respondent burden including through the use of automated collection techniques to the Director, Information Engagement Division, U.S. Environmental Protection Agency (2821T), 1200 Pennsylvania Ave., NW, Washington, D.C. 20460. Include the OMB control number in any correspondence. Do not send the completed form to this address.